

# Construction Update

UCSF

Wayne and Gladys Valley  
Center for Vision

## March 2020 Construction Activity

Moves into the new building are expected to begin in May.

- Furniture move in and set up is underway.
- Medical equipment installation is scheduled to start in early March.
- Building utilities and systems, including security systems, are undergoing fine tuning and final testing.
- Interior buildout of the café on the west (Third Street) side of the building is scheduled to begin in early March.
  
- Site work around the building includes planting and installing irrigation, pavers, lighting, and site furnishings.
- Installation of exterior signage is scheduled to continue through March.
- Construction of the driveway/patient drop off from Illinois Street is scheduled to be complete in late March.
- Activity to build a surface parking lot on adjacent Block 34 includes installation of lighting. The lot is scheduled to be complete in mid-April.
- Construction trailers and materials are being removed from the site.

*Please note all dates are subject to change.*

Questions about the project should go to [Block33project@ucsf.edu](mailto:Block33project@ucsf.edu) or 415.502.4010.

UCSF Real Estate